## Attachment 7a

# Calaveras Council of Governments State Route 4, Angels Camp Bypass Project Update Report

Prepared by Scott Maas, Maas & Associates Current Report Date: April 2, 2007

#### **SUMMARY**

Construction funding for the Angels Camp Bypass was approved by the California Transportation Commission at the March 15<sup>th</sup> meeting. The Angels Camp Bypass project will advertise for construction bids around the third or fourth week in April. It is anticipated that construction will be awarded around mid-July with construction beginning late this summer. Though Caltrans Right of Way continues to work with a couple of property owners, Caltrans expects to have a Cert 2, which is needed to award construction, in a couple of weeks.

#### **DISCUSSION**

The California Transportation Commission approved the additional funding for the Angels Camp Bypass project. The additional funding amounts approved included \$4.4 million of CMIA (Prop 1B Congestion Mitigation Improvement Account), \$5.2 million of STIP Augmentation (Prop 1B 2006 State Transportation Improvement Program Augmentation) and \$4.9 million of IIP (Prop 1B 2006 Interregional Improvement Program) funds. The Bypass is scheduled to be advertised for construction in April and awarded in July. It is anticipated construction will begin in late summer or fall 2007.

Attached are copies of letters sent to Senator Dave Cox (California State Senator), James Ghielmetti (Chairman of the California Transportation Commission) and Will Kempton (Director of Caltrans) thanking them for their support for CMIA, RIP and IIP funding toward the Angels Camp Bypass project.

### PROJECT SCHEDULE

Current Project Schedule as of 7/1/05	Responsible	Date	Date
	Person	Scheduled	Completed
• RTL <del>11/04</del>	J. Pinne	7/1/06	7/1/06
• ROW (Cert 2)	M. Rodrigues	4/1/07	
CTC approves RIP/IIP funding	T. McSorley/K. Ajise	3/15/07	3/15/07
• Advertise for construction 3/05, 4/07	G. Magsayo	4/23/07	
Bid Opening	G. Magsayo	6/07	
Award	G. Magsayo	7/07	
Contract Approval	G. Magsayo	8/07	
Begin construction	G. Magsayo	9/1/07	
• Complete construction <del>6/07, 3/09</del>	G. Magsayo	11/1/10	